

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD-RIDF XVI – Mahabubnagar district - Providing BT on road from NH7 to Shakapur via Rampur and Ramampet – Granting of Extension of agreement time up to 30.12.2012 with out liquidated damages - Orders – Issued.

-X-

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1896

Dated:12.10.2012

Read the following:

1. G.O.Rt.No. 647,PR&RD (Progs.II) Dept, dated 24.11.2012
2. From the CE, PR, NABARD, Hyd, Lr.No.NB-3/RIDF XVI/Shakapur/2011, dated. 21.09.2012.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time up to 30.12.2012 i.e for (167) days without imposing liquidated damages, in respect of work, "Providing BT on road from NH7 to Shakapur via Rampur and Ramampet" in Mahabubnagar district sanctioned under NABARD RIDF-XVI as the delay was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.
The Superintending Engineer, Panchayat Raj, Mahabubnagar district.
Copy to:
The PS to Minister (Panchayat Raj & RWS)
Sc / Sf

// FORWARDED::BY ORDER //

SECTION OFFICER